**AGENDA:** June 24, 2003

**CATEGORY:** Consent

**DEPT.:** Public Works

**TITLE:** Upgrade Landfill Gas Collection System,

Project 02-33—Accept Construction

## **RECOMMENDATION**

Accept Upgrade Landfill Gas Collection System, Project 02-33, and authorize the final contract payment.

## **FISCAL IMPACT**

Upgrade Landfill Gas Collection System, Project 02-33, is a funded capital improvement project with a total project budget of \$525,000 allocated from the Shoreline Regional Park Community Fund. The final construction cost of \$372,774 is within the construction budget of \$375,375.

## **BACKGROUND AND ANALYSIS**

On June 11, 2002, the City Council awarded the construction contract to Value Engineering of Oceanside at the low bid price of \$345,375, which included a \$30,000 construction contingency, and authorized an additional \$30,000 construction contingency for additional landfill gas wells if necessary or unanticipated underground field conditions.

The project upgraded the landfill gas collection system in various areas of the landfill to meet the new, more stringent landfill gas emission regulations. The work included installation of 18 new landfill gas wells, monitoring probes, condensate sumps, leachate pumps and the associated piping and appurtenances. In addition to the 18 landfill gas wells that were included in the base contract, two additional wells were installed in the areas with excess landfill gas emissions.

The final construction cost of \$372,774 included three change orders totaling \$57,399, as shown on Attachment 1. The majority of the change order cost was for the removal of additional refuse encountered during the trenching operation. All work has been completed in accordance with the plans and specifications.

**AGENDA:** June 24, 2003

**PAGE**: 2

## **PUBLIC NOTICING**—Agenda posting.

Prepared by: Approved by:

Chris T. Halvorsen Cathy R. Lazarus

Construction Engineer Public Works Director

Kevin C. Duggan City Manager

CTH/8/CAM 977-06-24-03M-1^

Attachment: 1. Change Order Log

cc: APWD—Ko, EEM, SCE—Sajjan, CE, SPWI/Recall, F/c