**AGENDA:** June 24, 2003 **4.8** 

**CATEGORY:** Consent

**DEPT.:** Public Works

**TITLE:** 2002-03 Street Lane Line and Legend

Repainting, Project 03-12—Accept

Construction

## **RECOMMENDATION**

Accept 2002-03 Street Lane Line and Legend Repainting, Project 03-12, and authorize the final contract payment.

## **FISCAL IMPACT**

The 2002-03 Street Lane Line and Legend Repainting, Project 03-12, is a funded capital improvement project in the amount of \$221,000 with \$204,000 from the Gas Tax Fund and \$17,000 from the Construction Conveyance Tax Fund. The final construction cost of \$133,306 is within the construction budget of \$166,944.

## **BACKGROUND AND ANALYSIS**

On July 9, 2002, the City Council awarded the construction contract to Safety Striping, Inc. of Goshen at the low bid price of \$166,944, which included a \$20,000 construction contingency. The work included restriping all of the traffic lane lines and repainting all of the pavement legends and crosswalks on City streets. In previous years, the lane lines on arterial streets were repainted twice a year because the water-based paint used tends to wear out faster due to higher traffic volumes on these streets. This is the first year the arterial street lane lines were repainted once. Although some of the repainting is less than a year old, observations indicate the lane lines could last a year with a single application of paint without negatively affecting convenience and safety. The final construction cost of \$133,306 included one change order for final measured quantity adjustments, resulting in a contract savings of \$13,639. All work has been completed in accordance with the plans and specifications.

**AGENDA:** June 24, 2003

**PAGE**: 2

## **PUBLIC NOTICING**—Agenda posting.

Prepared by: Approved by:

Chris T. Halvorsen Cathy R. Lazarus

Construction Engineer Public Works Director

Kevin C. Duggan City Manager

CTH/9/CAM 977-06-24-03M^

cc: Safety Striping, Inc.

APWD—Ko, CE, DE/ACE—Zarghampour, SPWI, F/c