

**AGENDA:** January 14, 2003

**4.9**

**CATEGORY:** Consent

**DEPT.:** Public Works

**TITLE:** Tennis Court Resurfacing at Cooper, Whisman, Stevenson and Sylvan Parks, Project 02-28—Accept Construction

### **RECOMMENDATION**

Accept Tennis Court Resurfacing at Cooper, Whisman, Stevenson and Sylvan Parks, Project 02-28, and authorize the final contract payment.

### **FISCAL IMPACT**

The Tennis Court Resurfacing at Cooper, Whisman, Stevenson and Sylvan Parks, Project 02-28, is a funded capital improvement project with an amended project budget of \$110,000. The project's original \$87,000 budget was increased by \$23,000 transferred from the Cuesta Park Tennis Court Resurfacing, Project 03-22. The remaining balance in the Cuesta Park tennis court resurfacing project should be adequate to complete that work later this year. The additional funds were necessary to repave the three Stevenson Park tennis courts with a 1-1/2" asphalt concrete overlay prior to the application of the acrylic color coats. The final construction cost of \$96,140 is within the construction budget of \$96,978.

### **BACKGROUND AND ANALYSIS**

On August 6, 2002, the City Council awarded the construction contract for Tennis Court Resurfacing at Cooper, Whisman, Stevenson and Sylvan Parks, Project 02-28, to American Asphalt, Inc. of Hayward at the low bid price of \$91,978 and authorized a construction contingency of \$5,000. The project included applying three coats of acrylic color surface treatment to 15 tennis courts. In addition, a 1-1/2" asphalt concrete overlay was placed on the deteriorating pavement surface at the three Stevenson Park tennis courts prior to the color coat application.

The final construction cost of \$96,140 included one change order totaling \$4,162. The additional work included adjustment of a quick coupler water connection and replacement of 675 linear feet of deteriorated pathway header board with new synthetic header board. All work has been completed in accordance with the plans and specifications.

**AGENDA:** January 14, 2003

**PAGE:** 2

**PUBLIC NOTICING**—Agenda posting.

Prepared by:

Approved by:

Chris T. Halvorsen  
Construction Engineer

Cathy R. Lazarus  
Public Works Director

Kevin C. Duggan  
City Manager

CTH/6/CAM  
977-01-14-03M^

cc: American Asphalt, Inc.  
27601 Industrial Boulevard  
Hayward, CA 94545

APWD—Ko, DE/PE—Zarghampour, CE, SPWI/Recall, F/c